QC ABSTRACT

NAME OF WORK: Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
7	PCC(M15)	Compressive Strength(7days and 28days)	2 set /6-15 cum	12.68	4	4

ಪಶ್ಚಾದಿಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Date: 30-01-20

Lab ID	:	CP-2020-11-06-08
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	28-01-20
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	28-01-20
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.2	–
2	Finess by Air permeablity method (m^2/kg,Min)	249.5	225m^2/kg, Min
3	Density (gm/cc)	3.11	–
4	Standard Consistency (%)	27.5%	Not specified
5	Initial Setting time	170 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

• The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig Date BANGALORE

P RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073

****End of Report****

Scanned with CamScanner

CIVIL PRO

AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	CP-2020-11-06-08 **Date: 25-02-20**
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	28-01-20
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	28-01-20
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಬಿ.ಪಿ
ಬೆಂಗಳೂರು 560073

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-11-06-08** **Date: 31-01-20**
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	28-01-20
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	28-01-20

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	423	423	2.8	97.2	90-100
3	20 mm	5852	6275	41.8	58.2	30-70
4	10 mm	4232	10507	70.0	30.0	10-35
5	4.75 mm	4225	14732	98.2	1.8	0-5
6	Pan	268	15000	100.0	0	---

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಬುಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

CIVIL Pro Sig Date BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-11-06-08** **Date: 31-01-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.3	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.5	
3	Specific Gravity	2.68	–
4	Bulk Density(Loose) (Kg/l)	1.56	–
5	Bulk Density(Compacted) (Kg/l)	1.59	–
6	Water Absorption(%)	0.21	–

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig. Date BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

****End of Report****

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-11-06-08** **Date: 30-01-20**
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	28-01-20
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids, Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	28-01-20

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	278	278	5.6	94.4	90-100
3	10 mm	2754	3032	60.6	39.4	25-55
4	4.75 mm	1754	4786	95.7	4.3	0-10
5	Pan	214	5000	100	0	-

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

CIVIL Pro BANGALORE

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-11-06-08** **Date: 30-01-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.6	
3	Specific Gravity	2.69	–
4	Bulk Density(Loose) (Kg/l)	1.52	–
5	Bulk Density(Compacted) (Kg/l)	1.54	–
6	Water Absorption(%)	0.27	–
7	Aggregate crushing Value(%)	23.2	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	22.7	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬೆಂಗಳೂರು ಉತ್ತರ

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID	:	CP-2020-11-06-08 **Date: 30-01-20**
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	28-01-20
Sample Type	:	Fine Aggregate
Reference to BIS codes	:	IS 383 : 2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1, 3) RA2012 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption
Date of test	:	28-01-20
Total weight taken	:	1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---
Result :The tested Sample Conforms to Grading Zone II									

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಕಿ
ಬೆಂಗಳೂರು 560073

CIVIL Pro BANGALORE

Scanned with CamScanner

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2020-11-06-08** **Date: 30-01-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073

****End of Report****

Scanned with CamScanner

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID	:	**CP-2020-11-06-08** **Date: 29-01-20**
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	28-01-20
Sample Type	:	Sunvik
Reference to BIS codes	:	IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.
Date of test:	:	28-01-20

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe500	8	0.391	512	652	20.0%	Satisfactory	Satisfactory
2	Sunvik	Fe500	10	0.616	528	672	20.0%	Satisfactory	Satisfactory
3	Sunvik	Fe500	12	0.888	544	668	20.0%	Satisfactory	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು-೫೬೦ ೦೭೩.

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID	:	**CP-2020-11-06-08** **Date: 28-02-20**
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-02-20
Sample Type /Size	:	Precast Cover Slab (100mm)
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete
Date of test	:	24/02/2020

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.51	100.48	1.116	4477	80.9	18.1	16.8	21.0
2	Cover Slab-2	75.49	100.52	1.122	4475	82.3	18.4	17.1	21.4
3	Cover Slab-3	75.50	100.51	1.118	4476	81.5	18.2	16.9	21.2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬೆಂಗಳೂರು-560073

CIVIL Pro Sig. Date BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2020-11-06-08** **Date: 28/02/2020**
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-02-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	28/02/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/02/2020	28/02/2020	149.16 X 149.90 X 151.06	22358	8.103	269.8	12.1	12.4
2	PCC	M15	21/02/2020	28/02/2020	150.14 X 149.94 X 150.67	22512	8.824	280.0	12.4	
3	PCC	M15	21/02/2020	28/02/2020	151.58 X 149.68 X 151.46	22688	8.839	290.7	12.8	

* The results obtained are satisfactory as per stand ird requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ ಜಿ ಎಲ್ ಪೈ 1/1
ಬೆಂಗಳೂರು-560073

****End of Report****

CIVIL Pro BANGALORE

FOR CIVIL Pro.
R. Rudraprasad
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 20/03/2020

Lab ID	:	CP-2020-11-06-08
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-02-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	20/03/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/02/2020	20/03/2020	149.11 X 149.41 X 151.33	22278	8.521	389.2	17.5	17.3
2	PCC	M15	21/02/2020	20/03/2020	150.72 X 149.35 X 151.65	22510	8.355	384.7	17.1	
3	PCC	M15	21/02/2020	20/03/2020	149.40 X 151.32 X 150.09	22607	8.761	390.2	17.3	

• The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು ೨೬೦೦೭೨

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned with CamScanner

TEST REPORT OF CEMENT CONCRETE CUBES

Format No. CP/TF/01

Date: 28/02/2020

Lab ID	:	CP-2020-11-06-08
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri..M/S Sri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-02-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	28/02/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/02/2020	28/02/2020	151.22 X 149.51 X 150.73	22609	8.103	280.4	12.4	12.6
2	PCC	M15	21/02/2020	28/02/2020	151.53 X 149.52 X 149.34	22656	8.824	288.8	12.7	
3	PCC	M15	21/02/2020	28/02/2020	151.00 X 149.34 X 151.47	22551	8.839	285.5	12.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಪಿ ಪಿ ಎಂ.ಕಿ
ಬೆಂಗಳೂರು ಸಂಖ್ಯೆ:

CIVIL Pro Sig. Date. BANGALORE

FOR CIVIL Pro.
R. Rudraprasad
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/1
****End of Report****

Scanned with CamScanner

Format No CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	CP-2020-11-06-08
Customer	:	Assistant Executive Engineer, T Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Cement Concrete Drain at Insight School in NMH Extension 2nd Cross in Ward No. 14 Bagalagunte
Agency	:	Sri. M/S Srri Lakshmi Ganapathi Developers, #230, 13th Main, WOC Road, Basaveshwara Nagara, Bangaluru-79
Customer's Reference	:	EE/DD/LOA/ /2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-02-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	20/03/2020

Date: 20/03/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/02/2020	20/03/2020	150.40 X 150.13 X 150.84	22580	8.521	402.4	17.8	17.4
2	PCC	M15	21/02/2020	20/03/2020	151.70 X 150.06 X 149.22	22765	8.355	394.3	17.3	
3	PCC	M15	21/02/2020	20/03/2020	151.09 X 150.95 X 150.12	22807	8.761	391.9	17.2	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ ಕಿ ವಿಭಾಗ
ಬೆಂಗಳೂರು 560073

****End of Report****

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Scanned with CamScanner